

QUARTERLY PROGRESS REPORT UP TO 31ST MARCH 2018

Name of State : Arunachal Pradesh

Rs. in lakh

Sl. No.	Name of the Project	Amount Released	Scope of Works as per Project		Physical Progress Up to the Quarter ending 3/12/2017	Financial Progress Quarter ending 31/12/2017	Cumulative Achievement up to 31 st Mach ' 2018		State Share released	Remarks
			Items	Quantity			Physical	Financial		
1	2	3	4	5	6	7	8	9	11	
	Construction/Improvement of Road Network at Seppa		Widening of road	1 Job	90% completed	159.00	90% completed	159.00	62.32	Overall 98% completed
			RCC Slab Culvert						42.19	
			a) 1 Mtr span	9 Nos	9 Nos Completed	45.22	9 Nos Completed	45.22	82.46	
			b) 2 Mtr Span	15 Nos	7 Nos Completed	44.34	7 Nos Completed	44.34		
	Central Share	504.81	c) 3 Mtr Span	3 Nos	1 No Completed	8.47	1 No Completed	8.47		
	Central Share	673.08	CC Pavement							
	Central Share	504.82	a) 3.75 mtr width	2280 Mtr	2280 M Completed	257.46	2280 M Completed	257.46		
			b) 5.50 Mtr width	3010 Mtr	2695 M Completed	452.00	2695 M Completed	452.00		
			Road side drain with cover slab & railing	1 Job	3390 M Completed	218.19	3390 M Completed	218.19		
			Dismantling & re-construction of existing structure of road	1 Job	80% completed	65.19	80% completed	65.19		
	Total Project Cost = 1869.67 Lakhs		Contingencies			32.53		32.53		
	Vide K-14011/16/2013-UD.III Dtd 30-07-13									
	State share	62.32								
	State share	42.19								
	State share	82.46								
		1869.67				1282.40		1282.40	186.97	

PHOTOGRAPHS OF "CONSTRUCTION/IMPROVEMENT OF ROAD NETWORK AT SEPPA "

